CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work: Improvements to road, drain and other works in Khatha Nagar in ward No.16 and Improvements to road drain and other works in Siddharata Nagar, Peenya Plantation in ward No.16, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** RR Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. N.M. Krishnamurthy,** Contractor, Bangalore.
Total Cost	:	Rs. 108.82Lakhs
Status of Bill	:	1st and Part Bill
Date of Inspection	:	17.03.2018
In the Presence of	:	(a) **Assitant Engineer (Ward No.16),** BBMP, Bangalore.
	:	(b) **Mr. Raghu H.S,** Engineer M/s Civil Quality Consultants And Engineeras,

Complience Report

Sl.No	Description of the Item	Unit	Quantity	Comments / observations
1	Removing B.S. slab of Drain and stacking.	Sqm	130.50	Work done up to the billed quantity and Quality is satisfactory
2	Refixing stone slabs of drains and pointing in C.M (1:3).	Sqm	130.50	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an	Cum	262.75	Work done up to the billed quantity and Quality is satisfactory
4	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	Cum	965.57	Work done up to the billed quantity and Quality is satisfactory
5	KSRB 4-1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size	Cum	39.03	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC	Cum	45.51	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Scanned by CamScanner

7	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface	Sqm	295.20	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position,	Tonne	2.53	Work done up to the billed quantity and Quality is satisfactory
9	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	158.88	Work done up to the billed quantity and Quality is satisfactory
10	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @	Cum	3.97	Work done up to the billed quantity and Quality is satisfactory
11	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge. Data rate	Sqm	484.38	Work done up to the billed quantity and Quality is satisfactory
12	Providing and fixing RCC pre cast covering slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and dwon	Sqm	27.00	Work done up to the billed quantity and Quality is satisfactory
13	Excavation in Soil using Hydraulic Excavator CK 90 and Tippers with Disposal KSRRB M300-14. Excavation for roadwork in soil with	Cum	505.99	Work done up to the billed quantity and Quality is satisfactory
	Qty Above 125%		695.02	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

14	KSRB 4-1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs with 20mm and down size	Cum	505.99	Work done up to the billed quantity and Quality is satisfactory
	Qty Above 125%	Cum	82.24	Work done up to the billed quantity and Quality is satisfactory
15	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design,	Cum	735.70	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner